

Phase One – Section 1 'Early Works' (On LBS owned Land – Pre-land transfer)

Section One Scope 'Early Works'
Target contract start – 25th April to 5th
August 2022 (15 weeks)

Extent of site (Light orange)

- Erect site hoarding
- Construct temporary gates and bin stores
- Construct temporary storage and bike stores
- Move resident belongings
- Demolition of garages
- Construct hard land landscaping
- Plant trees
- Soft landscaping
- Archaeological evaluation trenches (under licence)



Styles House

Phase One –Section 2 Enabling and Demo (Once Land transfer has completed)

*Demolition Under license on TfL owned land (area in blue)

Section Two – Enabling and Demolition

40 weeks

Extent of site (Light orange)

- Garden handed back for planting by BOST
- Decant residents from Chalets to Tower
- Disconnect services to Platform, Chalets and TMO Hall
- Construct and divert UKPN Sub-station
- Construct new boiler room
- Refurbish new entrance and construction bin store
- Demolish TMO Hall, Chalets and Platform
- Demolish boiler room
- Demolish sub-station
- Construct car park
- Erect Phase One: Phase Two site hoarding



Styles House

DRAINAGE TO PHASE 1 HOARDING REFER TO 2850-MORPH-ZZ-00-DR-

NEW SUBSTATION

NEW GAS METER

EXISTING MASONRY WALL TO BE LOCALLY DEMOLISHED TO CREATE TEMPORARY OPENINGS -

REBUILT MASONRY WALLS

SECTION 278 APPLICATION REFER TO DRAWING 2850-

Phase Two – Site extent

Site on completion of Phase One

HAT FIELDS

<u>TfL license boundary – after land transfer</u>

- Estate side works complete
- Site prepared and de-risked ready for Tower and TMO Hall groundworks to commence

