

Direct Housing Delivery
Procurement Programme for
Stage 2 Main Works (in red)

ID	Task Name	Duration	Start	Finish	2013												2014												2015											
					e	Oct	o	e	Jan	e	Mar	Apr	a	Jun	Jul	u	e	Oct	o	e	Jan	e	Mar	Apr	a	Jun	Jul	u	e	Oct	o	e	Jan	e	Mar					
1	PHASE 1B: PROFESSIONAL SERVICES PROCUREMENT	#####	Mon 22/10/12	Fri 08/08/14																																				
29																																								
30	PHASE 1B: WORKS CONTRACTOR PRE-CONSTRUCTION SERVICES	377 days	Mon 21/01/13	Mon 21/07/14																																				
50																																								
51	Phase 1B: WORKS CONTRACTOR PROCUREMENT (enabling works)	107 days	Mon 13/01/14	Mon 16/06/14																																				
69																																								
70	Phase 1B: WORKS CONTRACTOR PROCUREMENT (construction):	51 days	Tue 21/10/14	Mon 05/01/15																																				
71	Chief Officer decision Gateway 2	51 days	Tue 21/10/14	Mon 05/01/15																																				
72	Draft Gateway 2 report	10 days	Tue 21/10/14	Mon 03/11/14																																				
73	DCRB review	0 days	Mon 10/11/14	Mon 10/11/14																																				
74	Finalise Gateway 2 report	7 days	Mon 10/11/14	Tue 18/11/14																																				
75	Notice Period	5 days	Mon 01/12/14	Fri 05/12/14																																				
76	Chief Officer decision (key)	1 day	Mon 08/12/14	Mon 08/12/14																																				
77	Overview & Scrutiny	5 days	Tue 09/12/14	Mon 15/12/14																																				
78	Appoint contractor for construction services	1 day	Tue 16/12/14	Tue 16/12/14																																				
79	Mobilisation period	10 days	Wed 17/12/14	Mon 05/01/15																																				
80	Start on site	0 days	Mon 05/01/15	Mon 05/01/15																																				